

## Update #4 June 2013

## **CONSTRUCTION UPDATE**

- The majority of earthworks for the Hipwell Road channel are now complete.
- The remaining two components are the connection with Spur Creek and the works around the new Island Road bridge Goulburn-Murray Water (G-MW) work crews will complete this work.
- Upstream and downstream coffer dams have now been installed in the Gunbower Creek to provide a dry construction site.
- Recent rainfall of approximately 100 mm created sloppy conditions on site, slowing work temporarily.
- A bypass channel around the construction site has now been installed allowing any rainfall runoff entering Gunbower creek to pass the site and not impact upon construction.
- G-MW work crews have excavated the creek bed and commenced installing the Hipwell Road weir foundations.
- A traffic detour is in place to divert local traffic around the construction site. The detour will remain until at least November 2013.



Photo 1: Scrapper working to excavate Hipwell Road Channel.





Photo 2: Hipwell Road Channel with rainfall runoff, June 2013.



Photo 3: Coffer dam in Gunbower Creek



Photo4: Coffer dam in Gunbower Creek













